COMPLETION REPORT

1	Name of the work	**Providing Cement concrete to cross roads at Ravindranagara in ward No. 13**
2	Sanctioned Estimate No. & Date	TS/150/25-9-12
3	Head of Account which is chargeable	PD619
4	Instrument Order NO. & Date	338/14-2-13
5	Name Of Contractor	**Sri. R Niranjan, No 554, 9th Cross, M.C.Layout, Vijayanagara, Bangalore-560 004**
6 a	Time Stipulated for Completion of work	90 day
b	Delay in Exculpation of Work	1 day
7	Measurement recorded in	1688/11-12 168737-41
8	Check Measurement of the Asst	1688/11-12 168737-41
9	Name of the office/official in charge of the work	AEE (SSD)
10	a) Asst. Eng/junior Eng	Raghabhusan
	b) Asst. Exe Engineer	Ravi N.K.

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
999000=00	1028333=00	29333	—

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

Ravi.N.K. 31/5/13.
ASSIATANT EXECUTIVE ENGINEER

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-57.